GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PR & RD Dept. – Krishna District – "BT to the Road from Gampalagudem to Gadevarigudem (Via) Meduru Chinthalanarva in Gampalagudem Mandal" - Administrative sanction for an additional amount of Rs.60.00 lakhs duly amending the GO 350, dated.22.06.2020, for closure of work at safe stage under PRR (Plain) Grant for making final payment to the Contractor – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.507 **Dated.27.09.2021**

Read the following:-

1.G.O.Rt.No.545, PR & RD (Prog.I) Dept., Dt.16-05-2018.
2.G.O.Rt.No.350, PR & RD (Prog.I) Dept., Dt.22.06.2020.
3.From the Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada eoffice File No:PRR03-18021/13/2021-DEE II-PR-PRED.
4.Orders of Hon'ble High Court of Andhra Pradesh, dt.29.07.2020 in W.P. No.12192/2020.

.....

ORDER:-

In the G.O. first read above, the work "BT to the Road from Gampalagudem to Gadevarigudem (Via) Meduru Chinthalanarva in Gampalagudem Mandal, Krishna District" has been originally sanctioned with an estimated cost of Rs.500. 00 Lakhs under PR Roads (Plain) Grant. The work was entrusted to Sri D. Purnachandra Rao, Contractor, Kattubadi palem of G.Konduru Mandal by the Superintending Engineer, PR Circle, Krishna, Machilipatnam and the contractor has concluded the Agreement on 19-01-2019.

2. The Superintending Engineer (PR) has informed that an amount of Rs.464.31 lakhs is required as against Rs.404.31 Lakhs as per G.O second read above, for closing the work at safe stage. An amount of Rs.60.00 lakhs has to be paid to the contractor towards payment of balance limited amount and the withheld amount.

3. In the eoffice file second read above, the Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada has reported that the Contractor, has approached the Hon'ble High Court of Andhra Pradesh for payment of work bills. The Contempt Case No. 701/2021 has also been admitted in the Hon'ble High Court for not implementing the orders fourth read above.

(P.T.O)

4. In the circumstances explained above, keeping in view the orders of Hon'ble High Court of A.P. and in order comply with the same, Government, after careful consideration hereby accord administrative sanction for an additional amount of Rs.60.00 lakhs duly amending the G.O. second read above, for closure of work "BT to the Road from Gampalagudem to Gadevarigudem (Via) Meduru Chinthalanarva in Gampalagudem Mandal, Krishna District" at safe stage under PRR (Plain) Grant for making final payment to the Contractor.

5. The Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada is requested to take further necessary action in the matter accordingly.

6. This order issues with the concurrence of Finance (FMU – PR & RD, RWS) Dept. vide their U.O. No. FMU0PC(PRRD)/82/2021, dt.20.09.2021 (Computer No:1470725).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada
The Superintending Engineer, Krishna, Machilipatnam
Copy to:-
The Accountant General, A.P., Vijayawada
The Director of Works & Accounts, A.P., Vijayawada
The Pay & Accounts Officer, Works & Accounts, A.P., Vijayawada
The Director of Treasury & Accounts, A.P., Vijayawada
The District Treasury Officer, A.P., Krishna,, Vijayawada
The Finance (FMU – PR & RD, RWS) Dept.
The P.S. to M (PR & RD, M&G)
The P.S. to Prl. Secy. to Govt., PR & RD
Sc/Sf.,

//FORWARDED :: BY ORDER//

S.N.S.

SECTION OFFICER